

Resources Overview and Scrutiny Panel

Agenda
Item:

A.6

Meeting Date: 6th December 2016

Portfolio: Cross Cutting

Key Decision: Not Applicable

Within Policy and

Budget Framework YES

Public / Private Public

Title: CORPORATE PROGRAMME BOARD

Report of: TOWN CLERK & CHIEF EXECUTIVE

Report Number: CE 13/16

Purpose / Summary:

The Corporate Programme Board ensures that there are effective governance arrangements in place for the projects that the Council undertakes. This report provides an update of the work of the Corporate Programme Board and projects currently being undertaken in the Council.

Recommendations:

The Panel is asked to note and comment on the most recent summary of projects and governance arrangements in place as contained within Appendix 1 and 2, and the actions being taken to support projects with issues.

1. BACKGROUND

- 1.1** The Corporate Programme Board has a high level advisory and monitoring role in relation to the projects delivered by Carlisle City Council. As requested by the Panel, a six monthly progress update on projects has been provided by the Corporate Programme Board.

2. PROPOSALS

2.1 Project progress in last six months

A summary of the status of current projects within the Council is detailed in Appendix 1. This contains a summary of current project status. The majority of Council projects are progressing to schedule. Those that have issues are indicated with an amber rating for some issues and a red rating for major issues. A summary of action that is being taken is also provided.

The key achievements and achievements per project in the last six months are set out below:

Local Plan

Proposed adoption of the Carlisle District Plan 2015-2030 has successfully completed through the committee cycle. Adoption of the Carlisle District Local Plan was agreed at a meeting of the full Council on 8th November 2016.

Public Realm Improvements

The project has experienced some delays. The County Council has advised that we need to undertake a consultation exercise with neighbours of the proposed signage and the County Council as Highways Authority. Further details on timescales and next steps is being investigated and the project status report will be updated to reflect these once known.

Durranhill Industrial Estate – Environmental Improvements

Major progress has been made and the project is virtually complete. A new entrance road to Locke Way is now open and the final phase of works around Brunel Way are scheduled to be completed by end of October. At this stage the cost of the project falls within the grant funding.

Affordable Housing Programme

The project is running within budget and to timescale. Colleagues continue to monitor changes in Government priorities and liaise with the Homes and Communities Agency regarding funding opportunities. The new Housing Minister has indicated there will be more flexibility of grant funding rules to include funding for affordable rented homes, and a relaxation of the definition of starter homes. This would be extremely good news for Carlisle. The Government has announced there will be a Housing White Paper published later this year, providing the details of their proposals to boost Housing supply.

The project has moved from amber to green based on positive comments around future affordable housing funding by the new Housing Minister, which we are anticipating being ratified in the Autumn Statement & Housing White Paper.

Sports Activation Fund

This project was a success over its three year period. In total we engaged 6919 individuals in activity through the project and this was in line with the targets we set. The budget was managed over the 3 year period and although the floods had a slight impact in the spending of the budget we managed to re-profile it towards the end of the project to ensure the full budget was spent. There is nothing outstanding from the project and as such this project will be closed and removed from the Project Status report going forward.

Harraby Campus Development

A Certificate of Practical Completion has been supplied by Cumbria County Council. The City Council have settled the balance of payment due (£500,000), The leasehold has been agreed directly between Cumbria County Council and Community Associations. All facilities are up and running. There is nothing outstanding from the project and as such this project will be closed and removed from the Project Status report going forward.

Rethinking Waste

Communications to residents will take place from November 2016 onwards. Detailed proposals are being developed around the wider service review to deliver the savings targets as set out in the Medium Term Financial Plan, subject to member approval/direction. Development of procurement options for new end-markets recycling provider and garden waste processors are being sought. Finalisation of round reviews and consultation with front line staff continues.

Delays in delivery of key vehicles could impact on operational performance and potentially the reputation of Carlisle City Council. Mitigating actions are in place although some might have financial implications.

Digital & Information Services projects

A number of standalone IT projects are now complete. The majority of IT project work will be focussed on delivery of the Council's ICT Strategy. Attached at Appendix Two.

Public Realm Caldewgate

The City Council are working with Mid-Pennine Arts to commission an artist. McVities and Hunter Davies have both contributed further funding to increase the size of the commission.

A commissioning process has been agreed and the opportunity has now been publically advertised on the Chest portal. A selection panel made up of Members, Officers and other stakeholders will meet in early January to select a winning artist.

The artist will be contracted by February which will satisfy the financial terms of the S106 agreement. The works will then be completed and installed over the Spring. The project is fully on track with no significant risks at present.

E-Purchasing/Ledger Update

Software installed on servers and the system has been upgraded to support this. The impact of key staff leaving under the recent Early Release and Voluntary Redundancy scheme remains to be seen, however remaining staff members do have the capability to implement the system.

Crindledyke Cycleway

The City Council are seeking highway authority consents for work on Public Rights of Ways and adjacent to the Highway. Tender works according to approved specification once planning permission is complete.

PRISM

PRISM is a corporate system used to manage resource allocation for projects and other Council activities and to create a management information system (MIS) that can be queried to answer complex questions. The organisation's risks, issues and performance information will also be managed.

Microsoft's Power BI (Business Intelligence) has been trialled by the Policy & Communications team as the tool of choice for Management Information and performance reporting. The initial configuration of Project Server 2013 is complete.

There have been some issues experienced with Project Server and its current configuration which will impact on the provision of the end user training. Discussions are taking place between the Deputy Chief Executive, Policy & Performance team and Digital & Information Services colleagues in order to resolve these. The project status report will be updated once the impact and way forward is decided.

Asset Recovery Programme

Reinstatement of the Council's flood affected property assets are on track and within budget.

Castleway Crossing

At the meeting of Council on the 8th November 2016 a decision was made to progress with the construction of the scheme to construct Toucan Crossing over Castle Way, Carlisle. Following this meeting actions have been taken by officers to progress with the scheme, as detailed below.

- The Section 278 agreement is now in the final stages of preparation and this should be in place shortly. This will enable us to undertake construction work on the highway when our contractor is ready. The County Council are requesting completion of work by 1st August 2017, this should be achievable.
- Legal Services have confirmed that signing of the S278 agreement will effectively commit the S106 funding thus satisfying the requirement to have funds expended by 17th February 2016.
- The project timetable is being revised to show tenders being sent out in early December and returned in early January. This should then result in a contractor being appointed in late January and then ready to start work on site in late February with completion of work in June.
- The County Council have agreed to install speed indication devices on Castle Way for a temporary period to advise motorists that the speed limit is 30mph, this should help address concerns about existing traffic speeds.
- The ordering of specialist materials and the specialist traffic signal equipment will now take place thus ensuring these will be available when required by the main contractor.

- The County Council have agreed to fund the resurfacing of Castle Way and will coordinate their work with ours.
- The procurement officer is now finalising the preparation of tender documents ready to be sent out next week.

This scheme is now progressing

3. CONSULTATION

- 3.1** Corporate Programme Board last meeting on Monday 7th November 2016 and considered the Project Status report.

4. CONCLUSION AND REASONS FOR RECOMMENDATIONS

- 4.1** The Panel is asked to note the most recent summary of projects, as contained within Appendix 1 and 2 and the actions being taken to progress projects with issues.

5. CONTRIBUTION TO THE CARLISLE PLAN PRIORITIES

- 5.1** The Corporate Programme Board works to ensure quality assurance, alignment to key objectives and sound risk management in the delivery of the Carlisle Plan.

Contact Officer: Jason Gooding

Ext: 7001

**Appendices
attached to report:**

Note: in compliance with section 100d of the Local Government (Access to Information) Act 1985 the report has been prepared in part from the following papers:

- **None**

Corporate Programme Board Project status report November 2016

Key to Status

Red Overdue; Significant issues

Amber Some issues

Green On schedule; In progress




| | Project Title and Description | Project Manager | Directorate | Recent project activity | RAG status | Issues and Emerging risks | Key activities for next period (Inc. mtgs where project is to be considered) | Requests for change |
|---|---|-----------------|------------------------------------|--|------------|--|--|---------------------|
| 1 | Local Plan The emerging Carlisle Local Plan sets out a planning framework for guiding the location and level of development in the District up to 2030, as well as a number of principles that will shape the way that Carlisle will develop between now and then. Once adopted it will replace the Council's existing development plan – the Carlisle District Local Plan (2001 - 2016) – and in this regard will constitute the primary document against which future planning applications for development within the District will be assessed. A new Local Plan is necessary in response to revised national legislation, policies and guidance. Delivery is fundamental in order to ensure that local control is regained with regards to the factors which will influence future growth within the District of Carlisle. The project will conclude with the formal adoption of the new Local Plan. | Garry Legg | Economic Development | 18 th October 2016 <ul style="list-style-type: none"> Proposed adoption of the Carlisle District Plan 2015 – 2030 has successfully proceeded through the committee cycle: Executive 30 August 2016 EE O&S 16 September 2016 Executive 26 September 2016 Updating of document to incorporate modifications In conjunction with Communications team, quotes to be obtained and a preferred provider in place to enable the printed copies of the Plan and Policies Maps to be available shortly after adoption. | | There is a 6 week window post adoption where the Plan could be challenged through the Judicial Review process. | <ul style="list-style-type: none"> Adoption of the Carlisle District Local Plan was agreed at Full Council 8 November 2016. | |
| 2 | Public Realm Improvements Develop and deliver a programme of public realm improvements in key areas of the City; Phase 1 Development of a comprehensive signage and interpretation package. Phase 2 - Public Realm interventions including cultural trails. | Mark Walshe | Governance and Regulatory Services | 18 th October 2016: <ul style="list-style-type: none"> Technical design specification provided to County Council Final location plan of sites prepared Costings revised to incorporate design and location changes Sense check of historical content complete Undertake consultation exercise Hub copy final sign off | | The County Council has, after several months of chasing, revised the consent process and advised that we need to undertake a consultation process with both neighbours of the proposed signage and the County Council as Highways Authority. We are currently investigating what steps will be necessary and the timescales involved. This will inevitably lead to delays. | | |
| 3 | Durranhill Industrial Estate - Environmental improvements Regeneration of Durranhill Industrial Estate. Funding has been secured from Cumbria LEP (£2m) to improve the road infrastructure on the estate. The Homes & Communities Agency funding (£225,000), will enable environmental improvements to be undertaken to assist with the disposal of the former Border TV site acquired through funding received from the former North West Development Agency (£1.8m). | Mark Walshe | Governance and Regulatory Services | 11 th October 2016 <ul style="list-style-type: none"> Major progress with works and the project is virtually complete. New entrance road, Locke Road, now open. | | Complete final phase of works around Brunel Way, scheduled for end of October. Complete final reconciliation. Failure to complete the project could result in the HCA requesting repayment of the £2.05m grant funding allocated to date. By completing the project this risk will be significantly reduced. Delays to the project have led to compensation events however at this stage there is no expectation that the final cost of the project will be in excess of the grant funding awarded, however, we continue to monitor the budget closely. | | |













| | | | | | | | | |
|---|---|-----------------|----------------------|---|--|---|---|--|
| 4 | Affordable Housing Programme The Affordable Housing Programme aims to increase the supply of new affordable homes for rent. This programme is funded through HCA grant through a partnership between the City Council, builder and registered provider. The registered provider will buy and manage the properties and let them at affordable rents (80% market rent). | Jeremy Hewitson | Economic Development | 10 th October 2016 Meetings held with local Housing Associations and other agencies to progress the following affordable schemes:- <ul style="list-style-type: none">Demonstration Project (Riverside) at Beverley Rise – Riverside are looking at an alternative funding model for this scheme, which had previously been stalled, pending secondary legislation from the Housing and Planning Act.Old Brewery Residences (Impact) – proposal to convert under-utilised student accommodation to affordable homes. Monitor changes in Government priorities and liaise with the Homes and Communities Agency regarding funding opportunities. The new Housing Minister has indicated there will be more flexibility of grant funding rules to include funding for affordable rented homes, and a relaxation of the definition of starter homes. This would be extremely good news for Carlisle. <ul style="list-style-type: none">The Government has announced there will be a Housing white paper published later this year, providing the details of their proposals to boost Housing supply. | | Continued uncertainty over the Housing & Planning Act, as a number of measures have been rejected by the House of Lords in April 2016. Continuing uncertainty over longer-term impact of BREXIT on the Housing market. | | |
| 5 | Sports Activation Fund This is a 3 year funded project to deliver a range of sports activities to Carlisle's most deprived communities. The total cost of the project is £275k and includes contributions from partners and a grant of £183k from Sports England. Carlisle City Council will manage the project and the service will be delivered by a partner appointed via a procurement process. | Paul Frampton | Community Services | 10 th October 2016 <ul style="list-style-type: none">The Community Sports Activation Fund project was a success over its 3 year period. In total we engaged 6919 individuals in activity through the project and this was in line with the targets we set. The budget was managed over the 3 year period and although the floods had a slight impact in the spending of the budget we managed to re-profile it towards the end of the project to ensure the full budget was spent.As part of the scheme we delivered initiatives that targeted minority and hard to reach groups. There is nothing outstanding from the project and Sport England are happy with our reporting. Going forward, we are working to understand the new Sport England Strategy to tackle inactivity in the area and we will be working with local partners to ensure we can support future activities. | | | Project closure confirmation required and removal from Project Status report. | |
| 6 | Harraby Campus Development Support the delivery of key sport and leisure facilities via Harraby School and Community Project. | Gavin Capstick | Community Services | 1 st November 2016 Certificate of practical completion has been supplied by Cumbria County Council. The City Council have settled the balance of payment due (£500,000). The leasehold has been agreed directly between Cumbria County Council and Community Associations. All facilities are open and running and the project can be closed | | | Project closure confirmation required and removal from Project Status report. | |







| | | | | | | | | |
|----|---|---|---------------------------------|---|--|---|---|--|
| 7 | Rethinking Waste A review of the whole waste and recycling collection service, any future procurement of waste vehicles/services and consideration of depot location. The aim is to deliver a more efficient, joined up and convenient service within the constraints of budget and statutory requirements. The project will also address the declining recycling performance. | Colin Bowley | Community Services | 1 st November 2016 <ul style="list-style-type: none"> Residents' magazine (November) to include key messages: <ul style="list-style-type: none"> Christmas and NY changes Recycling Sign-posting other possible service changes ahead for residents Development of detailed proposals for wider service review to deliver MTFP savings targets subject to member approval / direction. Initiation of formal TUPE discussions with FCC Ltd Development of procurement options for new end-markets recycling provider and garden waste processors Finalisation of round review and consultation with front-line staff to continue. As this detail emerges, communication messages will be developed / targeted accordingly. Further review of apprenticeship scheme to encourage application / interest in this. | | No new issues emerging at this time. Emerging Risks: Delays in delivery of key vehicles could impact on operational performance and potentially reputation. Alternative, interim arrangements can be implemented but would have financial implications. In the short term these can be managed but costs can rise significantly if this continues for some time. Eg hire of one RCV = £850 per week. Hire of 5 x RCV for 12 weeks = £51,000 Failure to deliver the MTFP savings target is also a risk (£400,000). Options to address this have been presented and are awaiting further direction. | Business Case for Options and Issues report | |
| 8 | E-Purchasing / Ledger upgrade The project will implement E-purchasing throughout the authority which will streamline the ordering of goods and services and streamline with payment of invoices. The web enabled Financials Ledger system front end is required to utilise automatic alerts and process information through system workflow. This will also allow further system enhancements to be undertaken in the future, such as the Civica Fixed Asset module, transparency reporting module and e-budgeting and contract management. | Steven Tickner | Corporate Support and Resources | 1 st November 2016: Software installed on servers and system upgraded to latest version. Client software installed on test pc and interface testing in progress. Awaiting financials upgrade to proceed before implementation can continue for e-purchasing | | Loss of key member of staff to VR/ER with handover of duties to other team members required may slow project slightly, however staff members have capability to implement the system | | |
| 9 | Digital Information Services projects Standalone projects Security strategy projects IT strategy projects | Michael Scott | Corporate Support and Resources | See separate document detailing individual projects dated 1 st November 2016 | | | | |
| 10 | Public Realm Caldewgate Section 106 money from Sainsbury's to improve hard landscaping in Caldewgate - Church Street, Bridge Street and Shaddongate corridor. | Jane Meek to confirm project manager following initial commissioning stage. | | <u>Cracker Packer Statue</u> Work is underway with Mid-Pennine Arts to commission an artist. McVities and Hunter Davies have both contributed further funding to increase the size of the commission. A commissioning process has been agreed and the opportunity has now been publically advertised on the Chest portal | | No significant risks at present (18/11/2016) | . A selection panel made up of Members, Officers and other stakeholders will meet in early January to select a winning artist. The artist will be contracted by February which will satisfy the financial terms of the S106 agreement. Work will then be completed and installed over the Spring. | |
| 11 | Crindledyke Cycleway Construction of part of the proposed Connect2 Kingmoor - Caldew cycleway along the former Waverly line between Kingmoor and Carlisle city centre (Eden Bridge). S106 funding £281,000. The planning agreement specifies that the funding must be spent within 5 years of receipt of the money (26/07/2013). | Luke Leathers | Community Services | 1 st November 2016 Seek Highway authority consents for work on Public Rights of Ways and adjacent to Highway Tender works according to approved specification once planning permission is complete | | | | |

| | | | | | | | | |
|----|--|-----------------|------------------------------------|---|--|--|---|--|
| 12 | <p>PRISM (Projects Risks Issues Service Performance and Management Information)</p> <p>The project will develop and roll out a corporate system called PRISM to manage resource allocation for projects and other Council activities and to create a management information system (MIS) that can be queried to answer complex questions. The organisation's risks, issues and other performance information will also be managed. The software will provide the appropriate views and reports.</p> <p>The three strands to the PRISM project:</p> <ol style="list-style-type: none"> 1. Implementation of Microsoft Project Server 2. Development of a Management Information System (MIS) 3. Development of a new Carlisle City Council performance framework with the possibility of incorporating a balanced scorecard approach. | Gary Oliver | Community Services | <p>24th October 2016</p> <p>Microsoft's PowerBI has been trialled by Policy and Communications Team as the tool of choice for MI and performance reporting.</p> <p>The initial configuration of Project Server (PS) 2013 is complete. Risk registers have been migrated into the relevant service plan sites and service managers have been trained how to update. PS is now available for service plan and project management.</p> | | <p>Our Project Server training provider, Wellington, have carried out a 'health check' on the system prior to facilitating the end-user training. This has highlighted some issues with the way PS has been configured. The impact and way forward with these issues are currently being investigated.</p> | Business Case May 2014 | |
| 13 | <p>Asset Recovery Programme</p> <p>To recover the Council's flood-affected services through the reinstatement of property assets, in the most cost effective, resilient, and timely way, having regard to the resources available and identified priorities.</p> <p>Significant redesign projects will report to CPB. Other projects by exception only.</p> | Darren Crossley | Community Services | No exception report received | | | | |
| 14 | <p>Castleway Crossing</p> <p>Construction of staggered toucan crossing for Castleway, linking the Castle and city centre. Budget is £300k, funded by Sainsbury's S106.</p> <p>Public consultation 8 July for 21 days (County notice)</p> <p>Feedback to Highway and Transport Working Group 26 August. Recommendation to Local Committee decision on 15 September.</p> <p>Planning approval sought mid August.</p> <p>Tender of works by October.</p> <p>Proposed completion date 17 February 2017.</p> | Keith Poole | Governance and Regulatory Services | <p>23rd November:</p> <p>At the meeting of Council on the 8th November 2016 a decision was made to progress with the construction of the scheme to construct Toucan Crossing over Castle Way, Carlisle. Following this meeting actions have been taken by officers to progress with the scheme, as detailed below.</p> <p>The Section 278 agreement is now in the final stages of preparation and this should be in place shortly. This will enable us to undertake construction work on the highway when our contractor is ready. The County Council are requesting completion of work by 1st August 2017, this should be achievable.</p> <p>Legal Services have confirmed that signing of the S278 agreement will effectively commit the S106 funding thus satisfying the requirement to have funds expended by 17th February 2016.</p> <p>The project timetable is being revised to show tenders being sent out in early December and returned in early January. This should then result in a contractor being appointed in late January and then ready to start work on site in late February with completion of work in June.</p> <p>The County Council have agreed to install speed indication devices on Castle Way for a temporary period to advise motorists that the speed limit is 30mph, this should help address concerns about existing traffic speeds.</p> | | | <ul style="list-style-type: none"> • Local Committee approval of scheme required at meeting on 27th October. • Council to consider petition objecting to scheme at meeting on 8th November. • Prepare and sign Section 278 agreement with County Council and provide financial bond • Invite tenders. | |

| | | | | | | | | |
|--|--|--|--|--|--|--|--|--|
| | | | | <p>The ordering of specialist materials and the specialist traffic signal equipment will now take place thus ensuring these will be available when required by the main contractor.</p> <p>The County Council have agreed to fund the resurfacing of Castle Way and will coordinate their work with ours.</p> <p>The procurement officer is now finalising the preparation of tender documents ready to be sent out next week.</p> | | | | |
|--|--|--|--|--|--|--|--|--|

| Project | Reference | Sub-Project | Senior Supplier | Project Manager | Progress Status | RAG Status | Description | Comment | Target Completion Date | Predecessor(s) | Dependant(s) |
|--------------|-----------|--------------------------------------|-----------------|-----------------|-----------------|---|--|---|------------------------|----------------|--------------|
| RBSS | P0400 | eClaim | MK | | In-progress |  | Install and configure eClaim for al 3 Councils | Capita are doing the install, config and training with RBSS staff. We will be providing technical support. | Dec. 2016 | | |
| HR & Payroll | P0401 | iTrent Recruitment | MK | | Not Started | N/A | Move to iTrent Recruitment away for old Aceso db. | Eileen Reid establishing funding for Midland consultant to complete the work - this will require very little resources from us. | N/A | | |
| Planning | P0402 | Establish a Test environment | MK | | In-progress |  | Establish a test environment for all the planning systems. | Acolaid is complete. Awaiting supplier dates for DMS and PS but also need 2 new servers to put the system on. | | | |
| Finance | P0403 | ePurchasing and Intelligent scanning | MK | | Not Started | N/A | Work to configure and release a joined up full epurchasing and intelligent scanning systems. | Will not start until the rollout of v17 of Civica Financials project. | N/A | P0404 | |
| | P0404 | Upgrade to version 17 | MK | | In-progress |  | Upgrade live and test environments to version 17. | User acceptance testing underway | Jan. 2017 | | P0403 |

| Project | Reference | Sub-Project | Supplier | Project Manager | Progress Status | RAG Status | Description | Comment | Target Completion Date | Predecessor(s) | Dependant(s) |
|---|-----------|---|----------|-----------------|-----------------|---|--|--|------------------------|----------------|--------------|
| WAN Replacement | | Connect Council Sites | DS | MS | In-progress |  | Replace all existing network connections with new British Telecom connections following tender process. | Community Centres installations completed by 31/10/16 | Dec. 2016 | | |
| | | Extend Wi-Fi Provision | DS | MS | In-progress |  | Extend the provision of BT and council wi-fi to community centres. | Wifi Survey carried out at Currock/Greystone | Feb. 2017 | | |
| | | Migrate Councillors and direct Broadband from Vodafone to BT | DS | CL | In-progress |  | Vodafone want all project access circuits ceased | Scoping email sent to affected parties with a view to move them by end of November 2016 | Dec. 2016 | | |
| LAN Upgrade | | Replace Network Core in Civic Centre | DS | MS | In-progress |  | Upgrade council's main network core to new Cisco 3750 switches | Switch over scheduled for 12/11/16 | Nov. 2016 | | |
| | | Replace Network Edge Switches | DS | MS | Not Started | N/A | Upgrade council's edge network switches in Civic Centre, Bousteads, Tullie House | Switches EOL Nov 2017 - also covers PCI-DSS compliance | Nov. 2017 | | |
| Telephony | | Mobile Phone Contract ends March 2017 | DS | CL | Not Started |  | The council's mobile contract expires in March 2017 so need to look to tender for a new agreement/supplier | Need to scope what the council needs in terms of mobile devices - data ect before a tender process. Likelihood that costs will increase on a new contract given the services we may need to use. | Mar. 2017 | | |
| | | Cisco Call Manager maintenance/licenses expire Nov 2017 | DS | CL | Not Started | N/A | Licenses and maintenance can be extended but need to scope our telephony requirements and alternatives | Also investigating Intrinsic hosting our call managers for resilience | Nov. 2017 | | |
| | | IPCC options with Alan Kerr/Customer services for call queueing | DS | CL | In-progress |  | Alan Kerr would like a call queueing system similar to the contact centre and contact centre wish to investigate call back on queued calls | discussing options with Alan and customer services | Jun. 2017 | | |
| Computer Room Infrastructure Refresh | | Upgrade or Replace Netapp SAN | DS | CL | In-progress |  | SAN is End of Support 31st March 2017 | Currently investigating options | Mar. 2017 | | |
| | | Upgrade or Replace Vmware Hosts | DS | CL | Not Started | N/A | VMware hosts need replaced or move to hosted solution | Technology meetings started to cover this | N/A | | |
| | | Remove Unsupported Servers and PC's from Network | DS | CL | In-progress |  | Several Servers are running unsupported OS which is a security risk as identified in PSN healthcheck | Technology review meetings will formalise time scales but need to get departments on board to upgrade/ decommission systems | Mar. 2017 | | |
| Reinstatement of Old Firestation | | Reinstate IT Provision after flooding | DS | CL | Completed |  | Re-instate IT and Wi-Fi at Old Firestation following flooding | | Oct. 2016 | | |
| Multi Functional Printers | | MFP Contract expires Oct 2016 | DS | CL | In-progress | N/A | Maintenance contract expires October 2016 | Spoken with account manager and awaiting his response since September regarding continuing support | Nov. 2017 | | |
| New Passport Office within Civic Centre | | Passport Office move to Civic Centre Interview Room | DS | CL | In-progress |  | Passport office moving into an interview room in November | Server to rack mount in 1st floor comms cabinet along with their router switch and broadband | Nov. 2017 | | |
| Cumbria CVS Office Move | | Moving to Technology Centre Shaddongate | DS | CL | Not Started | N/A | Cumbria CVS are moving the Penrith and Carlisle offices to The technology centre in Shaddongate | Awaiting completion of flood recovery work and re-instatement and CVS to decide which rooms to occupy | April. 2017 | | |
| Revenue and Benefits Server OS Upgrade | | RedHat upgrade | MK | CL | In-progress |  | Move Academy to new redhat servers for all 3 Councils | Capita are doing the redhat and system migration but not the interfaces. Awaiting go live confirmation of dates from Capita. | Dec. 2016 | | |
| Firewall Replacement | | | DS | CL | Completed |  | Replace existing corporate firewall. | | N/A | | |

| Programme | Programme Manager | Project | Reference | Sub-Project | Senior Supplier | Project Manager | Progress Status | RAG Status | Description | Comment | Target Completion Date | Predecessor(s) | Dependant(s) |
|---------------------------------|-------------------|--------------------------------------|-----------|--|-----------------|-----------------|-----------------|---|---|---|------------------------|----------------|--------------|
| Policy, Procedures and Training | MS | Development of New Policies | P0200 | | MS | MS | In-progress |  | This is the over arching project for the full review of IT security. This includes policies, training and infrastructure within Council | New PCI-DSS policies need to be integrated into policy web site. | Dec. 2016 | | P0201 |
| | | User Awareness Campaign and Training | P0201 | | MS | CL | Not Started |  | Design and implement new IT security awareness campaign alongside user training and certification. | Need to identify resource to develop and deliver user training. | Mar. 2017 | P0200 | |
| Security Infrastructure | MS | PCI-DSS Compliance | P0202 | | DS | CL | In-progress |  | Ensure the council retains its PCI-DSS compliance | Compliance plan developed and report to SMT being produced to fund compliance. Sub-projects will be added once agreement is reach on the way forward. | Jun. 2017 | | |
| | | PSN CoCo Compliance | P0203 | Decommission Cisco ASA | DS | CL | In-progress |  | Replace existing Cisco ASA with Fortigate solution for VPN and site to Site connection | Quote received for new solution awaiting approval | Dec. 2016 | P0019 | |
| | | | P0204 | Decommission Citrx Farm | DS | CL | In-progress |  | | | Dec. 2016 | P0023 | |
| | | | P0205 | Domain Administrator Password Hardening and Change | DS | CL | Not Started | N/A | Password needs changed | need to scope systems that use this username still | Jan. 2017 | | |
| | | | P0206 | Apply Software patches to PCs and Servers | DS | CL | Not Started | N/A | Apply missing patches to identified PCs and servers | | Dec. 2016 | | |
| | | | P0207 | Incorporate recommended settings into Windows standard build | DS | CL | Not Started | N/A | Incorporate recommended Windows settings into our standard Windows build | | Dec. 2016 | | |
| | | | P0208 | GCF Replacement | DS | CL | In-progress |  | GCF Framework ends March 2017 and new framework connection is required including a hosted PSN email solution | Email sent to Vodafone extending our current agreement from December 16 to March 17 and awaiting Vodafone's response on new contract | Mar. 2017 | | |

| Programme | Programme Manager | Project | Reference | Sub-Project | Supplier | Project Manager | Progress Status | RAG Status | Description | Comment | Target Completion Date | Predecessor(s) | Dependant(s) | | |
|------------------------|--|---|--|--|--|----------------------------------|-------------------------------|---|--|--|---|---|--------------|-----|--|
| Office 365 | MS | Migrate to Email Service into the Cloud | P0001 | Migrate to Exchange Online | DS | MS | Completed | ✓ | Migrate user's mailboxes to Microsoft's hosted email service | | N/A | | | | |
| | | | P0002 | Implement email and document archiving | DS | CL | Completed | ✓ | Implement a service to archive user's email and documents. | | N/A | P0001 | | | |
| | | | P0003 | Implement Email filtering and virus checking | DS | CL | Completed | ✓ | Implement Barracuda Filtering service with Archive for emails | | N/A | P0001 | | | |
| | | | P0004 | Email Relay server | DS | CL | In-progress | ● | Migrate from old websense email relay server to 2012 IIS version | Currently looking at options | Dec. 2016 | P0001 | | | |
| | | | P0005 | Review mailbox and licensing requirements | DS | CL | Not Started | N/A | | | Mar. 2017 | P0001 | | | |
| | | Windows and Office Upgrades | P0006 | Create Windows 10 deployment environment | DS | CL | Not Started | N/A | Need a Windows 10 deployment environment as new devices no longer supporting Windows 7 | Scoping exercise with Rusal | Mar. 2017 | | P0008 | | |
| | | | P0007 | Create Windows Update Environment | DS | CL | Not Started | N/A | Need an newer Windows update environment to cover latest versions of windows | Scoping exercise with Rusal | Jun. 2017 | | P0008 | | |
| | | | P0008 | Upgrade to Windows 10 and Office 2016 | | | | | | | | P0006, P0007 | | | |
| | | | P0009 | Office 2010 Outlook update | DS | CL | In-progress | ● | All windows 7 machines running office 2010 need KB2965295 update for outlook 2010 to support exchange 2016 In EOL (EOL 2016 date unknown) - alternative is mass roll-out of office 2013/16 | Currently scoping roll-out options | Dec. 2016 | | | | |
| | | | Active Direction Upgrade | P0010 | AD Health check and migration to a 2016 Forest | DS | CL | Not Started | N/A | Need to look at upgrading our 2003 Domain to a 2016 AD forest | Scoping exercise with Rusal | Jun. 2017 | | | |
| | | | | P0011 | ADFS Environment in Azure | DS | MS | In-progress | ● | Have a hosted AD server in azure that Office 365 authenticates against so we aren't reliant on datacentre Domain controller | Building and testing underway | Dec. 2017 | | | |
| | | Implement Office 365 Services | P0012 | Migrate to OneDrive for Business | DS | CL | In-progress | ● | Migrate the contents of user's H: and K: drives to Microsoft's hosted file storage service. | Development of technical infrastructure design underway. | Mar. 2017 | | | | |
| | | | P0013 | Implement Yammer | DS | CL | Not Started | N/A | Implement Yammer (Internal social network) and Skype for Business (telephone/video calls and conferencing). | Development of technical infrastructure design underway. | Jun. 2017 | | | | |
| | | | P0014 | Implement Skype for Business | DS | CL | Not Started | N/A | | Development of technical infrastructure design underway. | Jun. 2017 | | | | |
| | | | P0015 | Implement SharePoint Online | DS | CL | Not Started | N/A | Migrate the Intranet and Project Portal to Microsoft's hosted service. | Development of technical infrastructure design underway. | Mar. 2017 | | | | |
| | | | P0016 | Implement Office 365 Tools | DS | CL | Not Started | N/A | Implement Sway, Delve, Flow, PowerApps, etc. | Development of technical infrastructure design underway. | Mar. 2018 | | | | |
| | | | Implement Corporate Project Management and Risk Tool | P0017 | Project Server | MS | CL | Not Started | N/A | Potential redesign of Project | Host with Microsoft? | | | | |
| Cloud Services | | | | P0018 | Implement Digital Rights Management | DS | CL | Not Started | N/A | Implement a service to control the distribution and management of user's documents. | Development of technical infrastructure design underway. | Jun. 2017 | | | |
| | User Identification and Authentication | P0019 | Dual Factor Authentication | DS | CL | Not Started | N/A | Implement Dual Factor Authentication into office 365 | | Mar. 2017 | | P0203 | | | |
| | End Point Security | P0020 | Implement Enterprise Mobility Suite | DS | CL | In-progress | ● | Ensure all devices connected to our network meet a minimum security standard. | Rescheduled to early next year to allow for completion of policy review so as to be able to implement any new requirements. | Mar. 2017 | | | | | |
| | Remote Access | P0042 | Implement a remote access solution to support mobile working | DS | CL | Not Started | N/A | | | Dec. 2016 | | P0203 | | | |
| Cloud Hosting | CL | Application Delivery | P0021 | Application Delivery Proof of Concept | DS | MS | Completed | ✓ | Identify most appropriate solution for providing access to line of business applications over the Internet. | | N/A | | | | |
| | | | P0022 | Application Hosting Proof of Concept | DS | MS | Completed | ✓ | Identify most appropriate platform to host our applications. | | N/A | | | | |
| | | | P0023 | Implement application delivery solution | DS | MS | Not Started | N/A | | | N/A | | P0204 | | |
| | | Application Hosting | P0024 | Personnel/HR Applications | MK | CL | Not Started | N/A | Migrate personnel/HR applications to chosen platform | | May. 2018 | | | | |
| | | | P0025 | Planning Applications | MK | CL | Not Started | N/A | Migrate planning application to chosen platform | | Oct. 2017 | | | | |
| | | Data Integration | P0026 | Implement Enterprise Service Bus (ESB) | DS | MS | Not Started | N/A | Implement technologies that will integrate all of the council's data sources. | The need for this project is being reviewed | N/A | | | | |
| | | | Salesforce Platform | MS | Implement Core CRM Functions | P0027 | Phase 1 of Salesforce Roadmap | MK | CL | Completed | ✓ | Implement the core functions of the Salesforce CRM and replicate the functionality of Qmatic into Salesforce. | | N/A | |
| P0028 | Phase 2 of Salesforce Roadmap | MK | | | | CL | In-progress | ● | Environmental Health is the focus. | Development underway for phase 2. | Nov. 2016 | P0027 | P0029 | | |
| P0029 | Phase 3 of Salesforce Roadmap | MK | | | | CL | Not Started | N/A | Green Spaces and Waste Services are the focus. | | Jan/Feb 2016 | P0028 | | | |
| | P0030 | Garage Database | | | MK | MS | Not Started | N/A | Develop Salesforce based app for the management of the council garage and fleet of vehicles/equipment. | Business case completed | To be agreed | | | | |
| | P0031 | Salesforce CRM for Comms | | | MK | CL | Completed | ✓ | Development of a CRM applications for the Communications team. | Application delivered to users for testing | N/A | | | | |
| | P0032 | RemedyForce | | | MK | CL | In-progress | ● | Phase 1 - Replace Sostenuito for D&IS staff, Phase 2 - Provide end user self service. | Self Service is being revamped so can't launch until after Winter 2017 | P1 - Nov. 2016 | | | | |
| Web Site Development | P0033 | Phase 1 | | | BR | CL | Completed | ✓ | Redesign of council web site. | New web site well received | N/A | | | | |
| | P0034 | Phase 2 | | | BR | CL | Completed | ✓ | Enhancement to council web site and extension of author/publisher role to users. | | N/A | | | | |
| | P0035 | Brampton Community Centre | | | | CL | In progress | ● | Phase 2 of development | | Dec. 2016 | | | | |
| Master Data Management | CL | Spatial (GIS) | | | P0036 | Dataset Rationalisation | MS | CL | In-progress | ● | Rationalise spatial data and introduce processes to manage that data. | options appraised to deliver corporate GIS via cloud services | Oct. 2017 | | |
| | | | | | P0043 | Migrate GIS service to the cloud | CL | CL | Not Started | N/A | | | | | |
| | | P0044 | | | Carlisle District Local Plan 2015-2030 Interactive Map | | | | ● | Development of Interactive map for Carlisle District Local Plan 2015-2030. | | Nov. 2016 | | | |
| | | Property and Things | | | P0037 | | MS | CL | Not Started | N/A | Rationalise data relating to property and things and introduce processes to manage that data. | | | | |
| | | | P0038 | | MS | CL | Not Started | N/A | Rationalise data relating to people and businesses and introduce processes to manage that data. | | | | | | |
| | | Employees | P0039 | | MS | CL | Not Started | N/A | Rationalise data relating to employees and introduce processes to manage that data. | | | | | | |
| Business Intelligence | MS | PRISM (Proof of Concept) | P0040 | | SO | MS | In-progress | ● | Develop proof of concept for the design and implementation of a range of management dashboards and balanced scorecards | Training organise for GO on Microsoft Power BI | Dec. 2016 | | | | |
| External Clients | CL | Migrate 3rd sector organisations to their own tenancy | P0041 | | DS | CL | Not Started | N/A | Move Tullie, CVS, ACT, Deaf Vision to their own Microsoft tenancy to enable them to take advantage of cheaper license costs | needs further investigation as Microsoft may or may not approve an organisation only after you have done the transfer (no indication beforehand they will be accepted) so this may increase costs above what we pay as a council | May. 2018 | P0001 | | | |